

Monday, April 20, 2026

GWE

4 Crews • 12 Items • 4,426 SF

ALEXANDER

Luis/Samuel/Alex

Kamas — HO

Rat slab steps (back) 90 LF

23x4'6in 20 steps; Ezra Lee Ken

Rat slab steps (front) 24 LF

3x8ft 3 steps; Ezra Lee Ken

Hot tub wall

4ftx20ftx6in; Ezra Lee Ken

Footing

2ftx2ftx6ft next door with buckets; Ezra Lee Ken

MARTIN

Alpine

Helper (non-billable)

Helped Eddie's crew

& HELPER — billable job under Eddie; mud bill stays here for cost tracking

MUD: \$2,616.10 (Quikrete) #33480834

12 yds delivered • \$156.5/yd

MEMO

Heron Hills — RCH

#813 Basement 1,976 SF

#813 Garage 690 SF

#11 Approach 144 SF

16x9, Concrete was late all day

FRANCISCO

Roberto, Gustavo

Cristensen, Heber City — Ivory Homes

#221 Driveway 1,496 SF

#221 Sidewalk 120 SF

20x6 ft

#221+#207 Steps

7ft step 7ft face, 6ft step 6ft face, seal step 4ft face 4ft

Seal step 7ft long, seal step 4ft long, 11ft face

