

Tuesday, April 7, 2026

GWE

1 Crews • 2 Items • 0 SF

**EDDIE**

Milo/Josue

**133 Windsong Drive PG**

Strip/prep

*Started stripping wall, pulled off to go start Jump Structure at Hiatt*

**11236 N Annes Way**

Form setting

*Epoxy rebars, epoxy ties 1-sided wall, tied rebar 16in O.C., set forms*

