

# Monday, April 13, 2026

GWE

4 Crews • 8 Items • 3,898 SF

## RAMSES

Alberto Reyna, Donald Smith, Francis Hansen, Jesus Ibarra, Joshua Jankowski, Rolando Reyna

### 1359 Aerie Dr, Park City (Keith Retaining Wall) — HO (Keith)

Prep (Rebar/Forms)

*Tied rebar, grabbed forms. \$42.56 plywood expense*

**& 49:47 total man-hours**

**MUD: \$5,430.39 (Geneva Rock) #003CINV000078692**

## MARTIN

### 8837 N Ski Beach Way, Park City

Helper (non-billable)

*Helped Filimon/Sergio group*

**& HELPER — billable job under Sergio; mud bill stays here for cost tracking**

**MUD: \$2,873.12 (Geneva Rock) #003CINV000079372**

## EDDIE

Milo/Josue/Manuel/Martin

### 11236 N Annes Way

Strip/cleanup

*Strip walls, strip pool forms, clean up jobsite, took forms to yard*

### 932 East Eden St Eagle UT — MRT

Basement 596 SF

*Geneva 12 yds total for this location*

Garage 397 SF

*Geneva 12 yds total for this location*

### Meritage Eagle UT — MRT

Basement 804 SF

*Geneva 18 yds total for this location*

**& FLAG: no specific address/lot**

Garage 401 SF

*Geneva 18 yds total for this location*

**& FLAG: no specific address/lot**

**MUD: \$6,948.42 (Geneva Rock) #003CINV000079333**

## ALEXANDER

Francisco crew/Blas crew/Martin/Alex crew

### Ski Beach Way — MCC

Floor (1.5 + 3rd) 1,700 SF

*Wire mesh; new tools for job; prep day before*

