

Tuesday, April 14, 2026

GWE

8 Crews • 26 Items • 6,900 SF

## MEMO

### 1248 Mahogany St Saratoga

#86+#84 Porch 55 SF / 21 LF

& '11x5 porch

& '11x5 porch

#85 Porch 48 SF / 14 LF

& '6x8 porch

#95 Apron 160 SF

& '8x20 apron

**MUD: \$1,701.27 (Quikrete) #33427262**

8 yds delivered • \$153.5/yd • 3 yds theoretical • +1.1 OVER

## FRANCISCO

Roberto, Gustavo

### 8837 N Ski Beach Way

Helped Sergio (Alexander)

& 'Helped Alexander/Sergio crew today

## DARIO

Manuel, Erminio

### Browning St Eagle Mtn — Meritage

#1514+#1513 Driveway 396 SF

#1514+#1513 Steps 4 LF

Face 4 FT

Face 4 FT

#1514+#1513 Lead Walk 21 SF

#1514 Approach 95 SF

#1513 Approach 100 SF

#1511 Porch Cap 73 SF / 19 LF

Face 19 FT

### 5495 Center St, Lehi

Form (Sidewalk)

Formed sidewalk

**MUD: \$4,222.30 (Quikrete) #33427261**

20 yds delivered • \$153.5/yd • 1.8 yds theoretical • +4.2 OVER

## RAMSES

Alberto Reyna, Donald Smith, Francis Hansen, Jesus Ibarra, Rolando Reyna + 1 extra (unlisted)

### 1359 Aerie Dr, Park City (Keith Retaining Wall) — HO (Keith)

Retaining Wall (Pour)

14.5 yds poured. 36ft sloped wall 6'8"-4", 11'8" of 5'4" wall, 3' of 7'4" wall, 18' of 9'1" wall, 12'8" of 5'8" wall. All 8" thick.

& '59:29 total man-hours

**MUD: \$3,658.20 (Geneva Rock) #003CINV000080060**

**PUMP: \$1,720.00 (Brundage) #090-686980**

## EDDIE

Milo, Josue, Manuel, Martin

### E-builders, Highland

Strip/Cleanup

*Stripped jump structure, cleaned site, loaded forms to trailer, hauled to yard in Springville*

### Browning St Eagle Mtn — Meritage

#1693 Garage 397 SF

*18'7"x21'4"*

#1693 Basement 596 SF

*13'8"x8'6" (116 SF) + 27'8"x17'4" (480 SF). 13 yds total*

#1694 Garage 401 SF

*20'7"x18'6" (381 SF) + 2'9"x7'4" (20 SF)*

#1694 Basement 804 SF

*8'7"x15' (129 SF) + 27'10"x24'3" (675 SF). 16 yds total*

### 549 S Center St Lehi (Hawthorne)

Sidewalk/court setup

*Score lines for pickleball court, set up sidewalk around building*

**MUD: \$4,915.70 (Geneva Rock) #003CINV000074640**

## MARTIN

### 8837 N Ski Beach Way, Park City

Helper (non-billable)

*Helped Filimon/Sergio group*

**&' HELPER — billable job under Sergio; mud bill stays here for cost tracking**

**MUD: \$8,544.02 (Geneva Rock) #003CINV000080763**

**PUMP: \$1,600.00 (Cannon) #8415**

## OMAR ACEVEDO

### Daybreak — DST

#119 Porch cap 54 SF / 19 LF

*19ft face finished*

**&' FLAG: foreman unknown group 120363424047818784**

### Daybreak South Jordan — DST

Alley driveway 128 SF

**&' FLAG: foreman unknown, no lot number**

## ALEXANDER

Francisco crew/Blas crew/Alex crew

### Ski Beach Way — MCC

Floor (1.5 + 2nd) 3,100 SF

*Wire mesh*

