

MARTIN

Memo crew

Firefly Lots 665 & 668 — CLH

&' No job/location details — Martin helped Memo group

Firefly — CLH

#665+#668 Driveway

&' Helped Memo crew — no SF given, no builder/community

&' Helped Memo crew — no SF given, no builder/community

#665+#668 Steps

Formed steps

Formed steps

&' No count/dimensions given

&' No count/dimensions given

#665+#668 Patio

&' No SF given

&' No SF given

OMAR ACEVEDO

Harmony — MRT

#1511 Entryway/Driveway/Approach/Patio 552 SF

1 front step 5' face finished

#1512 Entry Walk/Driveway/Approach/Patio 605 SF

1 front step 4' face finished

#1513 Patio 56 SF

#1514 Patio 100 SF

MEMO

Gordo, Martin, Manuel

Firefly — CLH

#668 Driveway 420 SF

#667+#666 Driveway 440 SF

#665 Driveway 460 SF

FRANCISCO

Roberto, Salvador, Jose

130 W Brookside Court, Alpine — E Builders

Interior (Pool Room) 140 SF

Wire mesh installed

&' Supt: Gary Bauer

Block Wall Fill (Pool) 27 LF

&' 27 LF x 2ft tall

Sonotube Fill

1 @ 1ft x 4ft + C2 2x4ft

Porch Cap 126 SF / 9 LF

Stoop step

&' 14x9 ft porch + 9 LF face

Sidewalk 125 SF

MUD: \$1,932.52 (Quikrete) #33480836

9 yds delivered • \$156.5/yd • 1.5 yds theoretical • +2.6 OVER

DARIO

Manuel, Martin, Memo

Candlelights Eagle Mountain — CLH

#668 Driveway 422 SF

#667 Driveway 442 SF

#666 Driveway 466 SF

#665 Driveway 462 SF

&' Also formed front walks at lots 668, 667, 666, 665

MUD: \$4,213.72 (Quikrete) #33480841

20 yds delivered • \$153.5/yd • 5.7 yds theoretical • -2.1 under

SERGIO

Francisco crew, Alex crew

Three Falls — EB

Front Entry / Pool Mech Room / French Drain / Fill Blocks / Fill Sonotubes / Wire Mesh

&' No SF/LF — Sergio says Francisco has the numbers

Highland

Prep (forms, vapor barrier 10 mil, rebar, steps, etc)

&' Prep for next day pour — no builder, no SF/LF

